



PUBLIC SERVICE DEPARTMENT
ENGINEERING DIVISION

One City Square, Suite 300
Warren, Michigan 48093-2390

(586) 759-9300

Fax (586) 759-9318

www.cityofwarren.org

Engineering Division Construction Projects Update

- **2016 Pavement Repairs**
 - **Project Description** – Concrete section repairs, City Wide
 - **Start Date** – April 15, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016

- **Dawson, Revere, Arden, Yonka**
 - **Project Description** – Pavement rehabilitation and water main replacement, various road segments
 - **Start Date** – July 5, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016

- **Southbound Lorraine Avenue**
 - **Project Description** – Pavement rehabilitation, Common Road to 12 Mile Road
 - **Start Date** – August 11, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016

- **MacArthur Boulevard**
 - **Project Description** – Pavement rehabilitation, 8 Mile Road to Toepfer Road
 - **Start Date** – August 22, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016

- **Marcy Street**
 - **Project Description** – Pavement rehabilitation, Curie Street to Blackmar Avenue
 - **Start Date** – October 7, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016

- **Common Road**
 - **Project Description** – Removal and replacement of deteriorated sections of concrete pavement, 300' east and west of Schoenherr Road
 - **Start Date** – July 20, 2016
 - **Status** – Complete
 - **Completion** – September 2016

- **Sherwood Avenue**
 - **Project Description** – Pavement rehabilitation, 11 Mile Road to approximately 600' south
 - **Estimated Start Date** – September 2016
 - **Status** – In progress
 - **Estimated completion** – Mid-November 2016

- **Winfield Avenue**
 - **Project Description** – Pavement reconstruction, Jackson Avenue and Yacht Avenue
 - **Estimated Start Date** – September 2016
 - **Status** – In progress
 - **Estimated Completion** – End of October 2016

- **Elza Street**
 - **Project Description** – Water main replacement – Mound Road to Albany Avenue; Pavement reconstruction – Mound Road to Panama Street
 - **Start Date** – September 6, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016

- **2016 Misc. Storm Sewer Repairs**
 - **Project Description** – Storm sewer repairs, various locations throughout the city
 - **Estimated Start Date** – October 2016
 - **Status** – Pre-construction stage
 - **Estimated Completion** – November 2016

- **2016 Water Repairs**
 - **Project Description** – Restoration work for previous water department emergency repairs, various locations throughout the city
 - **Start Date** – September 6, 2016
 - **Status** – In progress
 - **Estimated Completion** – November 2016