



PUBLIC SERVICE DEPARTMENT  
ENGINEERING DIVISION  
One City Square, Suite 300  
Warren, Michigan 48093-2390  
(586) 759-9300  
Fax (586) 759-9318  
[www.cityofwarren.org](http://www.cityofwarren.org)

## Engineering Division Construction Projects Update

- **2016 Pavement Repairs**
  - **Project Description** – Concrete section repairs, City Wide
  - **Start Date** – April 15, 2016
  - **Status** – In Progress
  - **Estimated Completion** – November 2016
  
- **Catch Basin Repair Program**
  - **Project Description** – Catch basin repairs, City Wide
  - **Start Date** – April 15, 2016
  - **Status** – Final stages
  - **Estimated Completion** – July 30, 2016
  
- **Dawson, Revere, Arden, Yonka**
  - **Project Description** – Pavement rehabilitation and water main replacement, Various road segments
  - **Start Date** – July 5, 2016
  - **Status** – In progress
  - **Estimated Completion** – November 2016
  
- **Chicago Road**
  - **Project Description** – Pavement rehabilitation, Chicago South to Hoover
  - **Start Date** – June 5, 2016
  - **Status** – In progress
  - **Estimated Completion** – July 30, 2016
  
- **Southbound Lorraine**
  - **Project Description** – Pavement rehabilitation, Common to 12 Mile Road
  - **Estimated Start Date** – August 1, 2016
  - **Status** – Pre-construction stage
  - **Estimated Completion** – November 2016

- **MacArthur Avenue**
  - **Project Description** – Pavement rehabilitation, 8 Mile to Toepfer
  - **Estimated Start Date** – August 1, 2016
  - **Status** – Pre-construction stage
  - **Estimated Completion** – November 2016
  
- **Marcy**
  - **Project Description** – Pavement rehabilitation, Curie to Blackmar
  - **Estimated Start Date** – August 1, 2016
  - **Status** – Pre-construction stage
  - **Estimated Completion** – November 2016
  
- **Common Road**
  - **Project Description** – Removal and replacement of deteriorated sections of concrete pavement, 300' East and West of Schoenherr Road
  - **Start Date** – July 20, 2016
  - **Status** – In Progress
  - **Estimated Completion** – August 2016
  
- **Regal Street**
  - **Project Description** – Pavement rehabilitation, 13 Mile to Parkside
  - **Start Date** – April 15, 2016
  - **Status** – Restoration stage
  - **Estimated Completion** – July 30, 2016
  
- **Sherwood Avenue**
  - **Project Description** – Pavement rehabilitation, 11 Mile Road to approximately 600' South
  - **Estimated Start Date** – August 2016
  - **Status** – Pre-construction stage
  - **Estimated completion** – Mid-October 2016
  
- **Winfield**
  - **Project Description** – Pavement reconstruction, Jackson and Yacht
  - **Estimated Start Date** – September 1, 2016
  - **Estimated Completion** - TBD